

## Skatepark Phase 1-A

A new contractor, Grindline Skateparks, has been assigned to complete the construction of the skatepark. The contractor started reconstruction of the skatepark in early March and is scheduled for completion in late May. The kidney bowl, or skateable swimming pool, was just completed the last week of April and the majority of the larger mini bowl is scheduled for completion in May. Most of the embankments have been installed in the larger mini bowl and the last section to be poured is the bottom portion. All concrete testing has come back favorable and the project is slightly ahead of schedule.

